



HADRIAN'S
TOWER

CONSTRUCTION UPDATE
MAY 2019

CONSTRUCTION UPDATE

The project is currently at week number 49 and is on course for the completion date of Autumn 2020. Currently the central core jump stands at level 22 and the floor slabs are complete to level 14.

The masonry works are complete to the North and South elevations along with the internal blockwork walls to the ground floor. The bathroom pods have been delivered to the floors up to level 07. The initial first fix installations have commenced in order to position the pods in their final positions.

The steel framing system is complete to the West elevation with work in progress in the East. The glazing with the steel columns is being installed to the West elevation.

The team have also tested the slab edge detail which was successful. This proves that the detail achieves the required level of fire resistance.

The Marketing team have also updated the hording along the bottom of Hadrian's Tower. You can see images on the next page.



CONSTRUCTION UPDATE



IF YOU NEED FURTHER INFORMATION

PLEASE GET IN TOUCH WITH US

6th Floor, Stockbridge
House
Trinity Gardens,
Newcastle upon Tyne,
NE1 2HJ

T: 0191 211 4120

E: marketing@thehighstreetgroup.com

W: www.highstreetresidential.co.uk



HighStreetResidential